J/c- 011-11-000050

first & final

SBR No. 14/14-15

DATED 01-7-14

M.A.R. 57 (Rule 116)

Measurement Book

EE/Ele/42/WO/09/13-14 dt 24/9/13

No. A/10

120250

Serial No. M/s Power Tech Electricals

Name of work. Providing aerial bunch cable and additional ~~street~~ lighting fitting for arranging load to the bio gas power plant Generation plant situated at Kuvempunagar W-11

Name of Contractor of nature of Agency.

Date of commencement of work.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1. Fabricating supplying and mounting MS box made out 16 SWG suitable floor/wall mounting, fully weather proof with provision for better heat dessipation, provided with hinged front cover, equipped with tamper proof locking arrangement with suitable size clamps with necessary double entry pipe with gland and box should be furnished with approved colour enamuled metal paint etc, complete (a) 16 SWG				42000 Sqin	@-33	13,860-00
	2. Supplying and fixing electro mechanical timer (a)/o Contactor using necessary bolts, nuts, washers etc, Group 'A' PWD SR 2007-08				2 Nos	4200-00	8,400-00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
25.	Installation of reinstation preparing connector for mean to Streetlight				100 Nos	40.00	4,000.00
26.	LT-3 ph 3 core Aerial bunched cable				—	—	—
27.	Stringing of 1.1 KV grade aerial bunched 3 Core Cable				—	—	—
28.	Universal Hook & Bolts & nuts				50 Nos	280.00	14,000.00
29.	Fixing of Universal Hook				50 Nos	85.00	4,250.00
30.	Casting of Suitable foundation for the octagonal pole including designing & cost of all materials like Anchor plate, Templates & washers, Labourcharges all other incidental charges etc, complete as per specifications & drawing				50 Nos	4929.74	246487

E.E. (Electricals)

EE/ELE/Y/BR.No. 14/1H-15

MEASUREMENT BOOK

Dt. 01-7-1H.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
							927195,87
					Total		9,27,197.50
			Since quoted Rates are 13.7% below				1,27,026.00
							1270 25,83
					Grand Total		8,00,171.48
							8,00,170,35

Details of work -

Panel board. Size → 125 cms X 100 cms X 20 cms

125 cm X 100 cm X 3 Sides = 37,500 Sqcm

100 cm X 20 cm X 2 Sides = 4,000 Sqcm

125 cm X 20 cm X 2 Sides = 5000 Sqcm

46,500 Sqcm

Installed to 42,000 Sqcm

EE/ELE/Y/BR No. 1H/14-15

M.A.R. 57 (Rule 116)

Measurement Book

Dt. 01-7-14 No. A/10 120261

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate for 1. Work done Satisfactorily CBRC					Bill =	8,00170:00
						IT 1%	8002:00
						VAT 4%	32007:00
						FSD 5%	40,009:00
						LWC 1%	8002:00
						CBF 0.1%	800:00
						Fine	4800:00
						deduction	93620:00
						Cheque	7,06,550:00
	ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P-2200,13 Finance						
	ರೂ: 800170=00 ಪರಿಶೀಲನೆ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ						
	ರೂ: 7,06,550:00 ಗೆ ನೀಡಬಹುದಾಗಿದೆ						
	ರೂ: 93,620:00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿದೆ						

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು ಕಾ.ಪಾ.ಅ.(ವಿ) ಯಲಹಂಕ ವಲಯ